

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

05-Mar-07

TITLE: **Reynolds Family - Lomond St Sewer**
PROJECT NO: **30509** CONSTRUCTION DATE
CONTACT PER **Matt Stouder**
DESIGNER: INSPECTOR:
MAINTENANCE: TRAFFIC:
CONTRACTOR:
DESCRIPTION: Extend sanitary sewer line on Lomond Street.

STATUS:

TITLE: **Mill Race Flow Control**
PROJECT NO: **P10667** CONSTRUCTION DATE
CONTACT PER **Ed Black**
DESIGNER: Consultant, Corps INSPECTOR: N/A
MAINTENANCE: Ed Black TRAFFIC: N/A

CONTRACTOR: N/A

DESCRIPTION: The Corps has completed the Environmental Restoration Report. The Project Cooperative Agreement was signed by the City and Corps. Design has been initiated and construction will begin in April 07.

STATUS: The Cooperative Agreement was signed in April 05. Design has been initiated and construction is anticipated to begin in April 2007.

TITLE: **MLK Parkway Extension (This number replaces 1-738)**
PROJECT NO: **P20208** CONSTRUCTION DATE 9/1/2005
CONTACT PER **Steve Rodolf/Tom Boyatt**
DESIGNER: Lane County INSPECTOR: Lane County
MAINTENANCE: Brian Conlon TRAFFIC: Brian Barnett, Kristi K

CONTRACTOR: N/A

DESCRIPTION: Four lane arterial street extension of Martin Luther King Jr. Parkway between Hayden Bridge Way and Beltline Road with curbs and gutters, soundwall, drainage, traffic signals, street lights, and roundabout at Hayden Bridge Road.

STATUS: 100% Constructed.

TITLE: **Vera Drive & 19th Street Sewer Pump Station**
PROJECT NO: **P20321** CONSTRUCTION DATE 8/1/2006
CONTACT PER
DESIGNER: Paul von Rotz INSPECTOR: Denny Wright
MAINTENANCE: Mike Risley TRAFFIC: N/A

CONTRACTOR: N/A

DESCRIPTION: Construction of a 400 feet of 8" gravity sewer, 1000 feet of 6" pressure line and a one half mgd pump station.

STATUS: Out to bid.

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

05-Mar-07

TITLE: **69th Street Reconstruct, B to Thurston Road**
PROJECT NO: **P20325** CONSTRUCTION DATE 6/1/2007
CONTACT PER **Pam Meyer**
DESIGNER: Jeff Paschall INSPECTOR: Denny Wright
MAINTENANCE: Brian Conlon TRAFFIC: Dean Bishop
CONTRACTOR: N/A
DESCRIPTION: Reconstruction of 69th Street from 'B' to Thurston Road with curb and gutter, sidewalk, paving, street trees and street lights.
STATUS: Design is 10% complete.

TITLE: **22nd Avenue East of Henderson**
PROJECT NO: **P20332** CONSTRUCTION DATE 12/1/2007
CONTACT PER **Al Peroutka**
DESIGNER: INSPECTOR:
MAINTENANCE: Keith Miyata TRAFFIC: N/A
CONTRACTOR: N/A
DESCRIPTION: Extension of sanitary sewer east of Henderson Avenue on 22nd Avenue.
STATUS: Design has not begun.

TITLE: **West I Street Improvement, Kelly Street to Water Street**
PROJECT NO: **P20340** CONSTRUCTION DATE 7/1/2006
CONTACT PER **Pam Meyer**
DESIGNER: Ram Meier INSPECTOR: Denny Wright
MAINTENANCE: Brian Conlon TRAFFIC: Dean Bishop
CONTRACTOR: N/A
DESCRIPTION: West I Street Improvement, Kelly Street to Water Street.
STATUS: Construction tcomplete.

TITLE: **42nd Street S. Reconstruct Main to Jasper Road**
PROJECT NO: **P20347** CONSTRUCTION DATE 8/1/2005
CONTACT PER **Jeff Paschall**
DESIGNER: Bob Kettwig INSPECTOR: Lane County
MAINTENANCE: Brian/Keith/Greg TRAFFIC: Kristi Krueger
CONTRACTOR: N/A
DESCRIPTION: Reconstruction of 42nd Street from Main to Jasper Road including paving, curbs and gutters, sidewalks, street trees, street lights, drainage and roundabout.
STATUS: Bid opening 02/14/07.

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

05-Mar-07

TITLE: **Jasper Trunk Sewer 42nd to Natron**
PROJECT NO: **P20353** CONSTRUCTION DATE
CONTACT PER **Jeff Paschall**
DESIGNER: Consultant INSPECTOR: City
MAINTENANCE: Keith Miyata TRAFFIC: Dean Bishop

CONTRACTOR: Not Yet

DESCRIPTION: Construction of a 24" - 8" sewer trunk in Jasper Road from 42nd Street to Natron.

STATUS: Design will begin in 2007. Construction schedule is not set. When developers pay their share of construction costs, construction will be scheduled.

TITLE: **Franklin Blvd. Sidewalks; McVay to Brooklyn Avenue**
PROJECT NO: **P20372** CONSTRUCTION DATE 9/1/2006
CONTACT PER **Jeff Paschall**
DESIGNER: OBEC INSPECTOR: Denny Wright
MAINTENANCE: Brian Conlon TRAFFIC: Nick Arnis

CONTRACTOR: N/A

DESCRIPTION: Installation of streetscape improvements along south side Franklin Blvd., Willamette River Bridge to Brooklyn Avenue.

STATUS: In design.

TITLE: **Harlow Road Lift Station**
PROJECT NO: **P20381** CONSTRUCTION DATE 5/1/2006
CONTACT PER **Pam Ownbey**
DESIGNER: West Yost INSPECTOR: West Yost
MAINTENANCE: Mike Risley TRAFFIC: N/A

CONTRACTOR: N/A

DESCRIPTION: Replacement of the existing sewer lift station at Harlow and Hartman.

STATUS: Re-bid. Opened 02/22/07.

TITLE: **32nd Street & Main Signal Improvements**
PROJECT NO: **P20390** CONSTRUCTION DATE 7/1/2005
CONTACT PER **Ram Meier**
DESIGNER: Ram Meier INSPECTOR: Denny W./Dean B.
MAINTENANCE: Brian Conlon TRAFFIC: Dean Bishop

CONTRACTOR: N/A

DESCRIPTION: Construct street improvements along South 32nd Street (Aster to Main St.) and 100 L.F. Of North 32nd Street and modify traffic signal, and construction of decel land alone side of Main Street.

STATUS: Waiting for as-builts.

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

05-Mar-07

TITLE: **21 St. Reconstruction Main to J St.**
PROJECT NO: **P20405** CONSTRUCTION DATE 6/1/2006
CONTACT PER **Jeff Paschall**
DESIGNER: OBEC INSPECTOR: OBEC
MAINTENANCE: Greg F./ Brian Conlon TRAFFIC: Dean Bishop
CONTRACTOR: N/A
DESCRIPTION: Removal of existing pavement, curbs and gutters, sidewalks and driveway approaches and installation of new wider pavement, curbs and gutters, drainage and sidewalks.
STATUS: 100% complete.

TITLE: **South 79th Street Water Line**
PROJECT NO: **P20413** CONSTRUCTION DATE
CONTACT PER **Don Branch**
DESIGNER: City/SUB/Poage INSPECTOR: Poage
MAINTENANCE: Lane County TRAFFIC: Dean Bishop
CONTRACTOR: N/A
DESCRIPTION: Installation of waterlines and pump station to serve S. 79th Street neighborhood.
STATUS: A petition to initiate the project will be submitted soon.

TITLE: **Hwy 126 and 42nd Ramp**
PROJECT NO: **P20420** CONSTRUCTION DATE 5/1/2007
CONTACT PER **Brian Barnett**
DESIGNER: Balzhiser Hubbard INSPECTOR: Balzhiser Hubbard
MAINTENANCE: Brian Conlon TRAFFIC: Brian Barnett
CONTRACTOR: Not Yet
DESCRIPTION: Widening of 42nd St and the HWY 126 westbound ramp.
STATUS: Design is 20% complete. The project is on hold. The project scope of work may change from a traffic signal to a lane widening project.

TITLE: **MLK Parkway Trunk Sanitary & Storm Sewers Phase 1**
PROJECT NO: **P20421** CONSTRUCTION DATE 1/3/2005
CONTACT PER **Pam Ownbey**
DESIGNER: Balzhiser/KPFF INSPECTOR: Balzhiser
MAINTENANCE: Keith Miyata TRAFFIC: Kristi Krueger
CONTRACTOR: H & J Construction
DESCRIPTION: Installation of sewer & drainage along the MLK Parkway fronting PeaceHealth development.
STATUS: Construction is 100% complete. Waiting for as-builts.

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

05-Mar-07

TITLE: **MLK Parkway Trunk Sanitary & Storm Sewers Phase 2**
PROJECT NO: **P20422** CONSTRUCTION DATE 4/2/2005
CONTACT PER **Pam Ownbey**
DESIGNER: Balzhiser/KPFF INSPECTOR: Balzhiser
MAINTENANCE: Mike Risley TRAFFIC: Kristi Krueger
CONTRACTOR: Emery and Sons
DESCRIPTION: Installation of 24" dia 23' deep sewer and a 30" to 42" dia storm sewer along Game Farm Rd and MLK between Kirk Street and the proposed Riverbend Dr.
STATUS: Construction is 100% complete. Waiting for as-builts.

TITLE: **5th and Centennial Overlay**
PROJECT NO: **P20424** CONSTRUCTION DATE 6/1/2005
CONTACT PER **Brian Conlon**
DESIGNER: Bob Kettwig INSPECTOR: Denny Wright
MAINTENANCE: Brian Conlon TRAFFIC: Dean Bishop
CONTRACTOR: N/A
DESCRIPTION: Construction of an asphalt pavement overlay on Centennial Blvd, Prescott Lane to 5th St & 5th St from Centennial Blvd to Hayden Bridge Rd.
STATUS: Construction is 100% complete.

TITLE: **Sanitary Sewer Rehab 2005**
PROJECT NO: **P20425** CONSTRUCTION DATE 7/1/2005
CONTACT PER **Ram Meier**
DESIGNER: Ram Meier INSPECTOR: Denny Wright
MAINTENANCE: Mike Risley TRAFFIC: N/A
CONTRACTOR: N/A
DESCRIPTION: Removal and replacement of 8850 feet of sewer at the backlot line of houses located between Centennial Blvd and I-105 and 12th to Market St.
STATUS: Construction is 100% complete. Waiting for as-builts.

TITLE: **Pioneer Parkway Overlay**
PROJECT NO: **P20438** CONSTRUCTION DATE 5/1/2007
CONTACT PER **Tom Boyatt/Jeff Paschall**
DESIGNER: OBEC INSPECTOR: OBEC
MAINTENANCE: Brian Conlon TRAFFIC: Dean Bishop
CONTRACTOR: N/A
DESCRIPTION: An ODOT contract for Asphalt pavement overlay between Q & Hayden Bridge Way with Special pedestrian crossing & traffic signal detection.
STATUS: Design has not started.

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

05-Mar-07

TITLE: **Sanitary Sewer Rehabilitation 2006**
PROJECT NO: **P20459** CONSTRUCTION DATE 8/1/2006
CONTACT PER **Ram Meyer**
DESIGNER: Ram Meier INSPECTOR: Denny Wright
MAINTENANCE: Mike Risley TRAFFIC: Dean Bishop
CONTRACTOR:
DESCRIPTION: Drainage Basin 49 between 22nd St West to 28th Street and between N. A Street and North to E Street
STATUS: Construction is 10% complete.

TITLE: **Gateway Beltline Intersection**
PROJECT NO: **P20474** CONSTRUCTION DATE
CONTACT PER **Tom Boyatt**
DESIGNER: INSPECTOR:
MAINTENANCE: TRAFFIC:
CONTRACTOR:
DESCRIPTION: Realignment of Gateway Beltline Intersection. Planning and preliminary design with a public process.
STATUS: City in process to hire consultant services.

TITLE: **School Zone Speed Beacons**
PROJECT NO: **P20476** CONSTRUCTION DATE
CONTACT PER
DESIGNER: Dean Bishop/Denny Wright INSPECTOR: Dean Bishop/Denny Wright
MAINTENANCE: Gene Butterfield TRAFFIC: Dean Bishop
CONTRACTOR:
DESCRIPTION: Install beacons and signs in school zones posted at 35 MPH and higher citywide.
STATUS: Construction is 95% complete.

TITLE: **Mt Vernon Str Overlay 57th St to JRE**
PROJECT NO: **P20480** CONSTRUCTION DATE 6/1/2006
CONTACT PER **Denny Wright**
DESIGNER: Ram Meier INSPECTOR: Denny Wright
MAINTENANCE: TRAFFIC: Dean Bishop
CONTRACTOR: Eugene Sand & Gravel
DESCRIPTION: Overlay of Mt. Vernon Road between S. 57th Street to Jasper Road Extension.
STATUS: Construction 100% complete. Waiting for as-builts.

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

05-Mar-07

TITLE: **Street Light Replacement 2006**
PROJECT NO: **P20486** CONSTRUCTION DATE
CONTACT PER
DESIGNER: Bob Wilson/Cheryl S INSPECTOR: Bob Wilson/Cheryl S
MAINTENANCE: TRAFFIC: Bob Wilson
CONTRACTOR:
DESCRIPTION: Replace street lights on Main Street & S. A Street from 10th St to ? (Until money runs out).
STATUS: Under design.

TITLE: **60th @ E, Multi Use Path (MUP)**
PROJECT NO: **P20487** CONSTRUCTION DATE
CONTACT PER
DESIGNER: Bob Wilson/Jeff Pashall INSPECTOR: Bob Wilson/Denny Wright
MAINTENANCE: Brian Conlon/Mike Risley TRAFFIC: Brian Barnett/Bob Wil
CONTRACTOR: Maint/Eng
DESCRIPTION: Construct 10' wide MUP on 60th Street ROW from E Street to Thurston High School, construct curb cuts, ramps and landscape area.
STATUS: Construction complete.

TITLE: **Traffic Signal Engineering Services**
PROJECT NO: **P20496** CONSTRUCTION DATE
CONTACT PER
DESIGNER: INSPECTOR:
MAINTENANCE: TRAFFIC: Gary McKenney
CONTRACTOR:
DESCRIPTION: On-call engineering services to assist City staff on traffic signal operation improvements.
STATUS:

TITLE: **City of Springfield Computer Room Upgrades**
PROJECT NO: **P20498** CONSTRUCTION DATE
CONTACT PER **Shawn Zweibohmer**
DESIGNER: INSPECTOR:
MAINTENANCE: TRAFFIC:
CONTRACTOR:
DESCRIPTION: Upgrade the Computer Room in IT
STATUS: Under design.

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

05-Mar-07

TITLE: **Slurry Seal 2006**
PROJECT NO: **P20499** CONSTRUCTION DATE
CONTACT PER **Bob Kettwig**
DESIGNER: INSPECTOR: Art Ireland
MAINTENANCE: Art Ireland TRAFFIC: Bob Wilson
CONTRACTOR:
DESCRIPTION: Misc slurry seal projects for 2006.
STATUS: Construction complete.

TITLE: **Q Street at Pioneer Parkway WB Lane Modification**
PROJECT NO: **P20507** CONSTRUCTION DATE
CONTACT PER **Brian Barnett**
DESIGNER: INSPECTOR:
MAINTENANCE: TRAFFIC: Brian Barnett
CONTRACTOR:
DESCRIPTION:
STATUS:

TITLE: **OR Hwy 126 @ 28th St Signal Improvements**
PROJECT NO: **P20510** CONSTRUCTION DATE
CONTACT PER **Dean Bishop**
DESIGNER: Dean Bishop INSPECTOR: Dean Bishop
MAINTENANCE: TRAFFIC: Dean Bishop
CONTRACTOR:
DESCRIPTION: Add a protected left turn and change the crosswalk pattern.
STATUS:

TITLE: **Slurry Seal 2007**
PROJECT NO: **P20511** CONSTRUCTION DATE
CONTACT PER
DESIGNER: Bob Kettwig INSPECTOR:
MAINTENANCE: TRAFFIC: Bob Wilson
CONTRACTOR:
DESCRIPTION:
STATUS: Under design.

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

05-Mar-07

TITLE: **5th St Overlay 2007 from B St to Centennial Blvd**
PROJECT NO: **P20512** CONSTRUCTION DATE
CONTACT PER
DESIGNER: Ram Meier INSPECTOR:
MAINTENANCE: TRAFFIC:
CONTRACTOR:
DESCRIPTION: 5th St Overlay 2007 from B St to Centennial Blvd. Rock base replacement and asphalt paving.

STATUS:

TITLE: **Sanitary Sewer Rehabilitation 2007**
PROJECT NO: **P20513** CONSTRUCTION DATE
CONTACT PER **Bob Kettwig**
DESIGNER: Bob Kettwig INSPECTOR: Denny Wright
MAINTENANCE: Mike Risley TRAFFIC: Dean Bishop
CONTRACTOR:
DESCRIPTION: Sanitary Sewer Replacement between 16th and 23rd, A St to E St, Basin 19.

STATUS: Under design.

TITLE: **Flood Map Modernization Study**
PROJECT NO: **P20515** CONSTRUCTION DATE
CONTACT PER **Brandt Melick**
DESIGNER: INSPECTOR:
MAINTENANCE: TRAFFIC:
CONTRACTOR:
DESCRIPTION: Test FEMA's on-line map update tools and document findings. City efforts will be reimbursed by LCOG at the end of the project - not to exceed \$10,000.

STATUS:

TITLE: **14th Avenue Multi-Use Path, Glenwood**
PROJECT NO: **P20516** CONSTRUCTION DATE
CONTACT PER **Steve Rodolf/John T.**
DESIGNER: Ram Meier INSPECTOR:
MAINTENANCE: TRAFFIC:
CONTRACTOR:
DESCRIPTION: Construct bike/ped path on the extension of 14th Ave in Glenwood, between Henderson Ave and Glenwood Ave. Acquire easement from LTD.

STATUS: Under design.

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

05-Mar-07

TITLE: **Olympic St restriping - Mohawk to 21st**
PROJECT NO: **P20524** CONSTRUCTION DATE
CONTACT PER
DESIGNER: INSPECTOR:
MAINTENANCE: TRAFFIC:
CONTRACTOR:
DESCRIPTION: Pavement marking, illumination, signals modification, curb, sidewalk and island work.

STATUS:

TITLE: **I-5 Glenwood Area Planning Study (IGAPS)**
PROJECT NO: **P20525** CONSTRUCTION DATE
CONTACT PER **Tom Boyatt**
DESIGNER: INSPECTOR:
MAINTENANCE: TRAFFIC:
CONTRACTOR:
DESCRIPTION: I-5 Glenwood Area Planning Study (IGAPS)

STATUS:

TITLE: **Aster St., West of South 59th St.**
PROJECT NO: **P30144** CONSTRUCTION DATE 6/1/2000
CONTACT PER **Denny Wright**
DESIGNER: Branch Engineering INSPECTOR: Branch Engineering
MAINTENANCE: Conlon/Miyata TRAFFIC: Dean Bishop
CONTRACTOR: Morris Brothers
DESCRIPTION: Street, sewer, and drainage improvements along Aster Street west of South 59th Street.

STATUS: 98% complete. Hastings project. This project is on hold. The new owner does not feel obligated to pay the street and sewer completion costs.

TITLE: **Taylor Ray Terrace Subdivision, South A St. @ 37th St.**
PROJECT NO: **P30150** CONSTRUCTION DATE 8/1/2003
CONTACT PER **Ron Sather**
DESIGNER: Branch Engineering INSPECTOR: Branch Engineering
MAINTENANCE: Keith/Brian TRAFFIC: Dean Bishop
CONTRACTOR: Greensuns
DESCRIPTION: Construction of sewers, drainage and gravel access along Aster Street from 37th Street east.

STATUS: Construction is complete.

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

05-Mar-07

TITLE: **Mountain Gate Phases 1 and 2**
PROJECT NO: **P30297** CONSTRUCTION DATE 5/1/2004
CONTACT PER **Eric Walter**
DESIGNER: Branch Engineering INSPECTOR: Branch Engineering
MAINTENANCE: Keith M./Greg F. TRAFFIC: Dean Bishop/Kristi Kr
CONTRACTOR: Eugene Sand & Gravel
DESCRIPTION: Street, sewer and drainage public improvements in Mountain Gate subdivision Phase 1 and 2.
STATUS: Project complete and accepted.

TITLE: **Jasper Meadows 2nd Addition , S. 60th Street**
PROJECT NO: **P30375** CONSTRUCTION DATE 5/1/2004
CONTACT PER **Denny Wright**
DESIGNER: Branch Engineering INSPECTOR: Branch Engineering
MAINTENANCE: Keith, Greg, Brian TRAFFIC: Dean Bishop
CONTRACTOR: KIPCO
DESCRIPTION: Construction of streets, sewers, drainage along South 60th street, south of Mt Vernon Road.
STATUS: Project complete and accepted.

TITLE: **St. Lucia Place Subdivision**
PROJECT NO: **P30385** CONSTRUCTION DATE 1/1/2004
CONTACT PER **Ron Sather**
DESIGNER: Goebel Engineering INSPECTOR: Goebel Engineering
MAINTENANCE: Keith Miyata TRAFFIC: Dean Bishop
CONTRACTOR: KLP Construction
DESCRIPTION: Construction of street, sewer and drainage improvements at South Aster and South 68th Place.
STATUS: Construction is 100% complete.

TITLE: **Mountain Gate Phase IV (P30387)**
PROJECT NO: **P30402** CONSTRUCTION DATE 8/20/2006
CONTACT PER **Eric Walter**
DESIGNER: Tony Favreau INSPECTOR: Gene Enos
MAINTENANCE: Keith Miyata/Greg F. TRAFFIC: Dean Bishop/Kristi Kr
CONTRACTOR: Eugene Sand & Gravel
DESCRIPTION: Hillside Subdivision street, drainage and sewer improvements east of 60th Street & South of Main Street at 64th Street.
STATUS: Construction is 85% complete.

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

05-Mar-07

TITLE: **Mountaingate Phase 3A (P30386)**
PROJECT NO: **P30406** CONSTRUCTION DATE 7/20/2005
CONTACT PER **Eric Walter**
DESIGNER: Olson & Morris INSPECTOR: Olson & Morris
MAINTENANCE: Keith Miyata TRAFFIC: Dean Bishop/Kristi Kr
CONTRACTOR: Egge
DESCRIPTION: Phase 3 of proposed Mountaingate residential subdivision. There are 109 lots proposed and \$61.47 of the total 72.28 acres will be buildable lots. This proposed subdivision will adhere to the existing Mountaingate Master Plan.
STATUS: Construction 100% complete. Waiting for as-builts.

TITLE: **Clear Vue Estates Subdivision**
PROJECT NO: **P30408** CONSTRUCTION DATE 8/1/2005
CONTACT PER **Eric Walter**
DESIGNER: Scott Goebel INSPECTOR: Denny Wright
MAINTENANCE: Greg Ferschweiler TRAFFIC: Gary McKenny
CONTRACTOR: N/A
DESCRIPTION: Sewer, drainage & street construction in Clear Vue Subdivision located east of Guy Lee Elementary School.
STATUS: Construction 100% complete. Need all Acceptand documents.

TITLE: **Gateway Deceleration Lane**
PROJECT NO: **P30415** CONSTRUCTION DATE 11/20/2004
CONTACT PER **Ron Sather**
DESIGNER: Scott Goebel INSPECTOR: Denny Wright
MAINTENANCE: Greg Ferschweiler TRAFFIC: Dean Bishop
CONTRACTOR: Egge
DESCRIPTION: Construction of a deceleration lane along the west side of Gateway Street south of Hutton Street.
STATUS: Construction is Complete. Need all acceptance documents.

TITLE: **Royal Caribbean PIP**
PROJECT NO: **P30431** CONSTRUCTION DATE 2/1/2005
CONTACT PER **Terri Harding**
DESIGNER: Janet Pardee INSPECTOR: Denny Wright
MAINTENANCE: Greg Ferschweiler TRAFFIC: Dean Bishop
CONTRACTOR: KIPCO
DESCRIPTION: PIP for first and last 70' of Sportsway; plus public utility easement through site to reroute 54" stormpipe; plus cutbcuts on Maple Island Slough Rd.
STATUS: 99% constructed. Need all Acceptance documents.

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

05-Mar-07

TITLE: **Armed Forces Reserve Center (AFRC)**
PROJECT NO: **P30432** CONSTRUCTION DATE
CONTACT PER **Monica Anderson**
DESIGNER: Mikael D. Shields INSPECTOR: Denny Wright
MAINTENANCE: Greg Ferschweiler TRAFFIC: Dean Bishop
CONTRACTOR: Wildish Bldg Co.
DESCRIPTION: Construct a turn around at the east end of Pierce Industries Drive east of 28th Street.
STATUS: Construction complete. Waiting for acceptance documents.

TITLE: **Crossroads Center Access Road Signal**
PROJECT NO: **P30441** CONSTRUCTION DATE
CONTACT PER **JRH**
DESIGNER: John Emmons INSPECTOR: Denny Wright/Gene Enos
MAINTENANCE: Brian Conlon TRAFFIC: Dean Bishop
CONTRACTOR: Lantz Electric
DESCRIPTION: Install new temporary signal at the new "Best Buy" access road on Gateway Street.
STATUS: Construction 100% complete. Acceptance pending.

TITLE: **Judkins Point Interghange North**
PROJECT NO: **P30443** CONSTRUCTION DATE 7/1/2005
CONTACT PER **John Bonham, City of Eugene**
DESIGNER: John Bonham, City of Eugene INSPECTOR: John Casto
MAINTENANCE: Greg Ferschweiler TRAFFIC: Dean Bishop
CONTRACTOR: N/A
DESCRIPTION: Improve exit 191 to support residential development in Eugene, I-5 & Glenwood Blvd intersection improvements.
STATUS: Under design.

TITLE: **Jasper Meadows, 3rd and 4th Additions**
PROJECT NO: **P30447** CONSTRUCTION DATE
CONTACT PER **Mark Vakonavich**
DESIGNER: Lane Branch INSPECTOR: Bob Andreason/Ron S.
MAINTENANCE: Greg Ferschweiler TRAFFIC: Kristi Krueger
CONTRACTOR: KIPCO
DESCRIPTION: Two subdivisions with roads, sewers, etc. (one normal, one cluster)
STATUS: Construction is 100% complete. Need all acceptance documents.

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

05-Mar-07

TITLE: **Lithia Toyota - Street Lights**
PROJECT NO: **P30452** CONSTRUCTION DATE
CONTACT PER **Jim Higday**
DESIGNER: Jim Hardey-Hardey Engineers INSPECTOR: Dean Bishop
MAINTENANCE: Greg Ferschweiler TRAFFIC: Dean Bishop
CONTRACTOR: Ramsey Electric
DESCRIPTION: 3 street lights at 9th, 10th and South A Streets
STATUS: Construction is 100% complete. Need all acceptance documents.

TITLE: **Glacier View Subdivision**
PROJECT NO: **P30453** CONSTRUCTION DATE
CONTACT PER **Todd Powell**
DESIGNER: Todd Powell INSPECTOR: Denny Wright
MAINTENANCE: Greg Ferschweiler TRAFFIC: Dean Bishop
CONTRACTOR: Wildish Construction
DESCRIPTION: New subdivision off 43rd St., south of the tracks. (15 lots)
STATUS: Construction is 100% complete. Accepted by City Council.

TITLE: **Mountaingate Phase 3-B**
PROJECT NO: **P30454** CONSTRUCTION DATE
CONTACT PER **Eric Walters**
DESIGNER: Scott Morris INSPECTOR: Denny Wright
MAINTENANCE: Greg Ferschweiler TRAFFIC: Dean Bishop/Kristi Kr
CONTRACTOR:
DESCRIPTION: Lot subdivision within Mountaingate Master Plan Area
STATUS: Construction is 60% complete.

TITLE: **Andrews Acres Subdivision**
PROJECT NO: **P30455** CONSTRUCTION DATE
CONTACT PER **Les Benoy**
DESIGNER: Branch Engineering INSPECTOR: Denny Wright
MAINTENANCE: Greg Ferschweiler TRAFFIC: Dean Bishop/Kristi Kr
CONTRACTOR: Eugene Sand & Gravel
DESCRIPTION: Public Improvement plans for a new 5 lot subdivision known as Andrews Acres Subdivision.
STATUS: Construction is 100% complete. Accepted by City Council.

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

05-Mar-07

TITLE: **Highbanks Subdivision**
PROJECT NO: **P30461** CONSTRUCTION DATE
CONTACT PER **Les Benoy**
DESIGNER: Scott Morris INSPECTOR:
MAINTENANCE: Greg Ferschweiler TRAFFIC: Dean Bishop
CONTRACTOR: Kipco
DESCRIPTION: Highbanks Subdivision - 29 lots includes Tract A
STATUS: Construction is 95% complete. Need all acceptance documents.

TITLE: **King Henry Court Subdivision**
PROJECT NO: **P30463** CONSTRUCTION DATE
CONTACT PER **Les Benoy**
DESIGNER: Weber Elliott INSPECTOR: Cheryl Slaymaker
MAINTENANCE: Greg Ferschweiler TRAFFIC: Kristi Krueger
CONTRACTOR: Babb Construction
DESCRIPTION: 10 lot subdivision on 19th and Hayden Bridge Rd.
STATUS: Construction is 95% complete.

TITLE: **BRT Franklin Segment**
PROJECT NO: **P30464** CONSTRUCTION DATE
CONTACT PER **Christopher Hemmer**
DESIGNER: Parsons Bickeroff INSPECTOR:
MAINTENANCE: TRAFFIC:
CONTRACTOR:
DESCRIPTION: Street and bus stop improvements.
STATUS:

TITLE: **Cottage House Gardens Subdivision**
PROJECT NO: **P30466** CONSTRUCTION DATE
CONTACT PER **Les Benoy**
DESIGNER: Lane Branch INSPECTOR: Denny Wright
MAINTENANCE: Greg Ferschweiler TRAFFIC: Dean Bishop
CONTRACTOR: Kipco
DESCRIPTION: 5 lot subdivision between S and Across T Street.
STATUS: Construction is 100% complete. Need all acceptance documents.

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

05-Mar-07

TITLE: **23rd and Olympic Streetlight and Sidewalk**
PROJECT NO: **P30467** CONSTRUCTION DATE
CONTACT PER **Les Benoy**
DESIGNER: Lane Branch INSPECTOR: Denny Wright
MAINTENANCE: Greg Ferschweiler TRAFFIC: Dean/ Kristi
CONTRACTOR: Babb Construction
DESCRIPTION: One streetlight and new sidewalk with curbcuts around corner on 23rd and Olympic Streets.
STATUS: Construction is 95% complete.

TITLE: **Sports Way Restriping**
PROJECT NO: **P30469** CONSTRUCTION DATE
CONTACT PER **Balhizer Hubbard**
DESIGNER: John Hornberger INSPECTOR:
MAINTENANCE: Greg Ferschweiler TRAFFIC: Brian Barnett
CONTRACTOR: H20
DESCRIPTION: Sports Way Restriping
STATUS: Construction is 100% complete. Accepted by City Council.

TITLE: **Collier Partition South 71st St Improvements**
PROJECT NO: **P30471** CONSTRUCTION DATE
CONTACT PER **Steve Barnes**
DESIGNER: Doug Weber INSPECTOR: Denny Wright
MAINTENANCE: Greg Ferschweiler TRAFFIC: Dean Bishop
CONTRACTOR:
DESCRIPTION: Small project to provide stormwater control where this driveway intersects 71st Street
STATUS:

TITLE: **North A Street Improvements**
PROJECT NO: **P30473** CONSTRUCTION DATE
CONTACT PER **Les Benoy**
DESIGNER: Branch Engineering INSPECTOR: Cheryl Slaymaker
MAINTENANCE: TRAFFIC: Dean Bishop
CONTRACTOR:
DESCRIPTION: Extension of North A Street at 58th Street
STATUS: Construction is 90% complete.

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

05-Mar-07

TITLE: **3rd Street Improvements (South of S Street)**
PROJECT NO: **P30477** CONSTRUCTION DATE 5/29/2006
CONTACT PER **Les Benoy**
DESIGNER: Branch Engineering INSPECTOR: Denny Wright
MAINTENANCE: Greg Ferschweiler TRAFFIC: Dean Bishop
CONTRACTOR: Cutting Edge Const
DESCRIPTION: Asphalt, curb and gutter, sanitary lateral 6" for 1/2 street in front of single lot frontage on corner.
STATUS: Construction 100% complete.

TITLE: **Nugget Way Intersection and Newman Street RR Crossing**
PROJECT NO: **P30478** CONSTRUCTION DATE
CONTACT PER **Les Benoy**
DESIGNER: David Evans INSPECTOR: Denny Wright
MAINTENANCE: TRAFFIC: Dean Bishop
CONTRACTOR: Wildish
DESCRIPTION: Nugget Way and 19th St Intersection Roadway Improvement and Newman St RailRoad Crossing
STATUS: Construction 90% complete.

TITLE: **St Vincent de Paul S 46th St Improvements**
PROJECT NO: **P30479** CONSTRUCTION DATE
CONTACT PER **Les Benoy**
DESIGNER: Rene Fabriant INSPECTOR: Cheryl Slaymaker
MAINTENANCE: Greg Ferschweiler TRAFFIC: Dean Bishop
CONTRACTOR: Meili Construction
DESCRIPTION: Improve the 46th St frontage from Main St South to end of property.
STATUS: Construction is 100% complete.

TITLE: **Nittany Meadows - S 31st Place**
PROJECT NO: **P30481** CONSTRUCTION DATE
CONTACT PER **Matt Stouder**
DESIGNER: Lane Branch INSPECTOR: Cheryl Slaymaker
MAINTENANCE: Greg Ferschweiler TRAFFIC: Dean Bishop
CONTRACTOR: H & J Construction
DESCRIPTION: Nittany Meadows - New street off S. 32nd
STATUS: Construction is 99% complete.

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

05-Mar-07

TITLE: **41st and Camellia Streets**
PROJECT NO: **P30482** CONSTRUCTION DATE
CONTACT PER **Les Benoy**
DESIGNER: Branch Engineering INSPECTOR: Denny Wright
MAINTENANCE: Greg Ferschweiler TRAFFIC: Dean Bishop
CONTRACTOR: Babb Construction
DESCRIPTION: Improve 41st Street in front of one corner lot pm SE corner, around corner and feather improvements to Camellia.
STATUS: Construction is 100% complete. Project accepted by City Council.

TITLE: **Phoenix Place**
PROJECT NO: **P30484** CONSTRUCTION DATE
CONTACT PER **Steve Barnes**
DESIGNER: Higa Buckholder INSPECTOR: Gene Enos
MAINTENANCE: Greg Ferschweiler TRAFFIC: Dean Bishop
CONTRACTOR: Emerald Excavating
DESCRIPTION: Sanitary Sewer Line
STATUS: Construction is 100% complete. Accepted by City Council.

TITLE: **Westwind Estates Subdivision**
PROJECT NO: **P30485** CONSTRUCTION DATE
CONTACT PER **Les Benoy**
DESIGNER: KPFF INSPECTOR: Denny Wright
MAINTENANCE: Greg Ferschweiler TRAFFIC: Dean Bishop
CONTRACTOR:
DESCRIPTION: 101 lot subdivision
STATUS:

TITLE: **Filbert Meadows Subdivision**
PROJECT NO: **P30490** CONSTRUCTION DATE
CONTACT PER **Matt Stouder**
DESIGNER: Balshizer Hubbard INSPECTOR:
MAINTENANCE: TRAFFIC: Dean Bishop
CONTRACTOR: Babb Construction
DESCRIPTION: 100 lot subdivision off Jasper Rd.
STATUS: Construction is 60% complete.

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

05-Mar-07

TITLE: **Golden Eagle Subdivision**
PROJECT NO: **P30492** CONSTRUCTION DATE
CONTACT PER **Eric Walter**
DESIGNER: Branch Engineering INSPECTOR: Cheryl Slaymaker
MAINTENANCE: Greg Ferschweiler TRAFFIC: Kristi Krueger

CONTRACTOR:

DESCRIPTION: 18 lot subdivision with 2 streets and a cul-de-sac street.

STATUS: Construction is 98% complete.

TITLE: **Sycan Commercial Park , 1st Addition**
PROJECT NO: **P30493** CONSTRUCTION DATE
CONTACT PER
DESIGNER: Goebel INSPECTOR:
MAINTENANCE: TRAFFIC:

CONTRACTOR:

DESCRIPTION: Relocate storm sewer ar Oriloe and Phesant St connect back to existing stormwater quality MH.

STATUS: Construction is 100% complete.

TITLE: **Evans, S. 72nd Street Improvements**
PROJECT NO: **P30494** CONSTRUCTION DATE
CONTACT PER **Les Benoy**
DESIGNER: Poage Engineering INSPECTOR: Denny Wright
MAINTENANCE: Greg Ferschweiler TRAFFIC: Kristi Krueger

CONTRACTOR:

DESCRIPTION: Pavement, sidewalk, sewers, curbcut, curb and gutter between 550 and 578 S.72nd Street

STATUS: Construction is 20% complete.

TITLE: **Jasper Meadows 5th, 6th and 7th Additions**
PROJECT NO: **P30495** CONSTRUCTION DATE
CONTACT PER **Les Benoy**
DESIGNER: Branch Engineering INSPECTOR: Denny Wright
MAINTENANCE: Greg Ferschweiler TRAFFIC: Kristi Krueger

CONTRACTOR: Hayden Homes

DESCRIPTION: 9 new streets of lots for 109 new houses to include new storm sewer and sanitary sewer, new pump station, detention pond and wetlands work.

STATUS: Construction is 50% complete.

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

05-Mar-07

TITLE: **Bayberry Commons**
PROJECT NO: **P30497** CONSTRUCTION DATE
CONTACT PER **Dennis Garbaden**
DESIGNER: Bayberry Commons LLC INSPECTOR: Denny Wright
MAINTENANCE: Greg Ferschweiler TRAFFIC: Kristi Krueger
CONTRACTOR: Burton Walter
DESCRIPTION: Improvements to east side of Laura St (400') and temporary sidewalk connection (+135) to north of project site.

STATUS:

TITLE: **Morning View Subdivision**
PROJECT NO: **P30500** CONSTRUCTION DATE
CONTACT PER **Matt Stouder**
DESIGNER: Scott Morris INSPECTOR: Denny Wright/ Tony L.
MAINTENANCE: Greg Ferschweiler TRAFFIC: Kristi Krueger
CONTRACTOR: Kipco?
DESCRIPTION: 16 new lots (17th lot has existing house) on S. 57th St. New Peridot Rd. Cul-de-sac.

STATUS: Construction is 99% complete.

TITLE: **Rakoczy Welker Subdivision**
PROJECT NO: **P30501** CONSTRUCTION DATE
CONTACT PER **Les Benoy**
DESIGNER: Lane Branch INSPECTOR: Denny Wright
MAINTENANCE: Greg Ferschweiler TRAFFIC: Kristi Krueger
CONTRACTOR:
DESCRIPTION: 10 new lots on 32nd St just south of Main St. Building a new Aster Street cul-de-sac.

STATUS: Construction is 75% complete.

TITLE: **Mohawk Corner**
PROJECT NO: **P30504** CONSTRUCTION DATE
CONTACT PER
DESIGNER: Scott Tany INSPECTOR:
MAINTENANCE: TRAFFIC:
CONTRACTOR:
DESCRIPTION: Construction of a 42" storm sewer pipe to replace an existing ditch and a driveway approach. Project located at Marcola and Mohawk Blvd.

STATUS: Construction is 80% complete.

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

05-Mar-07

TITLE: **Jasper Junction**
PROJECT NO: **P30505** CONSTRUCTION DATE
CONTACT PER **Les Benoy**
DESIGNER: John Hornberger INSPECTOR: Denny Wright
MAINTENANCE: Greg Ferschweiler TRAFFIC:

CONTRACTOR:

DESCRIPTION: Extend Horace Drive from its current deadend through to 42nd St. to provide access to new commercial subdivision.

STATUS:

TITLE: **Lauren Estate**
PROJECT NO: **P30508** CONSTRUCTION DATE
CONTACT PER **Steve Barnes**
DESIGNER: Poage INSPECTOR: Denny Wright
MAINTENANCE: Greg Ferschweiler TRAFFIC: Kristi Krueger

CONTRACTOR:

DESCRIPTION: 12 lot subdivision off 57th St on 56th, south of Glacier, north of Mt Vernon Cemetary.

STATUS: Construction is 15% complete.

TITLE: **Quinalt Subdivision**
PROJECT NO: **P30514** CONSTRUCTION DATE
CONTACT PER **Mat Stouder**
DESIGNER: Poage Engineering INSPECTOR:
MAINTENANCE: TRAFFIC:

CONTRACTOR:

DESCRIPTION: 10 lot subdivision on West Quinalt and Fairview.

STATUS:

TITLE: **Kerri's Place**
PROJECT NO: **P30517** CONSTRUCTION DATE
CONTACT PER **Matt Stouder**
DESIGNER: Tony Favreau INSPECTOR:
MAINTENANCE: TRAFFIC:

CONTRACTOR:

DESCRIPTION: 33 lot subdivision with associated public improvements located near Rock Road and 47th.

STATUS:

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

05-Mar-07

TITLE: **Soren Meadows**
PROJECT NO: **P30518** CONSTRUCTION DATE
CONTACT PER **Eric Walter**
DESIGNER: Weber Elliott INSPECTOR:
MAINTENANCE: TRAFFIC:

CONTRACTOR:

DESCRIPTION: Proposed 6 lot subdivision public improvements along A St includes a 7' pavement street section and new curb and gutter and storm pipe.

STATUS:

TITLE: **Legacy Estates Subdivision**
PROJECT NO: **P30519** CONSTRUCTION DATE
CONTACT PER
DESIGNER: Scott Goebel INSPECTOR:
MAINTENANCE: TRAFFIC:

CONTRACTOR:

DESCRIPTION: 20 lot subdivision with associated public improvements.

STATUS:

TITLE: **River Heights Subdivision**
PROJECT NO: **P30520** CONSTRUCTION DATE
CONTACT PER
DESIGNER: EGR INSPECTOR:
MAINTENANCE: TRAFFIC:

CONTRACTOR:

DESCRIPTION: 60 lot subdivision with associated public improvements on a hillside.

STATUS:

TITLE: **Winina Johnson Partition**
PROJECT NO: **P30522** CONSTRUCTION DATE
CONTACT PER **Jesse Jones**
DESIGNER: Weber Elliott INSPECTOR:
MAINTENANCE: TRAFFIC:

CONTRACTOR:

DESCRIPTION: Associated street improvements on Kellogg and Anderson Lane.

STATUS:

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

05-Mar-07

TITLE: **Wild Goose Landing**
PROJECT NO: **P30523** CONSTRUCTION DATE
CONTACT PER **Matt Stouder**
DESIGNER: Branch Engineering INSPECTOR:
MAINTENANCE: TRAFFIC:

CONTRACTOR:

DESCRIPTION: 41 lot Subdivision with associated public improvements; streets, sidewalks, lights, sewers etc.

STATUS:

TITLE: **Sanitary Sewer Master Plan**
PROJECT NO: **P50190** CONSTRUCTION DATE
CONTACT PER **George Walker**
DESIGNER: CH2M Hill INSPECTOR: Mark Johnson
MAINTENANCE: Keith Miyata TRAFFIC: N/A

CONTRACTOR: CH2M Hill

DESCRIPTION: Update of the current 25-year-old, sanitary sewer system master plan.

STATUS: Study is underway. Manhole elevation survey underway.

TITLE: **River Bend Master Plan**
PROJECT NO: **P50247** CONSTRUCTION DATE
CONTACT PER **Ken Vogeney**
DESIGNER: KPFF INSPECTOR: N/A
MAINTENANCE: N/A TRAFFIC: Gary McKinney

CONTRACTOR: N/A

DESCRIPTION: Master Plan review of Peace Health Development.

STATUS: 100% done.

TITLE: **Stormwater Facility Master Plan**
PROJECT NO: **P50281** CONSTRUCTION DATE
CONTACT PER **George Walker**
DESIGNER: URS INSPECTOR: URS
MAINTENANCE: Keith/Greg TRAFFIC: N/A

CONTRACTOR: URS

DESCRIPTION: Preparation of a City-wide storm sewer and drainage facilities plan.

STATUS: The City is collecting data for URS.

CONSTRUCTION PROJECTS UPDATE

05-Mar-07

City of Springfield Public Works Department/Engineering Division

TITLE: Metro Waterways Study
PROJECT NO: P50388 **CONSTRUCTION DATE**
CONTACT PER: Ed Black
DESIGNER: Army Corps of Engineers **INSPECTOR:** Corps of Engineers
MAINTENANCE: Ed Black **TRAFFIC:** N/A
CONTRACTOR: N/A
DESCRIPTION: To determine what future water quality improvements, drainage capacity improvements, flood investigations and channel restoration projects together with Eugene and Lane County.
STATUS: It is an ongoing study.

TITLE: Pioneer Prkwy and Hwy 126 EB Ramp
PROJECT NO: P50394 **CONSTRUCTION DATE**
CONTACT PER:
DESIGNER: KPFF, Tim Shell **INSPECTOR:** KPFF/ODOT
MAINTENANCE: Greg Ferschweiler **TRAFFIC:** Kristi Krueger
CONTRACTOR:
DESCRIPTION: Eastbound ramp and turn lane additions, signal modification, drainage alteration @ Eugene/Springfield Hwy and Pioneer Parkway.
STATUS: Plans have been reviewed and we are waiting for more information on the signal timing redesign from JRH Engineering.

TITLE: Main St and Franklin Blvd Overlay (ODOT)
PROJECT NO: P50416 **CONSTRUCTION DATE** 5/1/2006
CONTACT PER: Pam Meyer
DESIGNER: ODOT **INSPECTOR:** Denny Wright
MAINTENANCE: Keith Miyata **TRAFFIC:** Dean Bishop
CONTRACTOR: Wildish
DESCRIPTION: Asphalt pavement inlay in Main Street from east of Walterville to 19th Street; and Franklin Blvd from McVey Hwy to Eugene.
STATUS: Project complete.

TITLE: Inspection Services 2005
PROJECT NO: P50458 **CONSTRUCTION DATE**
CONTACT PER: Branch/Paschall
DESIGNER: **INSPECTOR:**
MAINTENANCE: **TRAFFIC:**
CONTRACTOR:
DESCRIPTION: Inspection Services 2005
STATUS:

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

05-Mar-07

TITLE: **Engineering Services - Branch Engineering, Inc.**
PROJECT NO: **P50488** CONSTRUCTION DATE
CONTACT PER **Les Benoy**
DESIGNER: Jim Branch INSPECTOR:
MAINTENANCE: TRAFFIC:
CONTRACTOR:
DESCRIPTION: Provide services, per Work Order Contract, to support Land Development section in review of PIPs and Land Use Applications.
STATUS:

TITLE: **Engineering Services; Balzhiser and Hubbard**
PROJECT NO: **P50489** CONSTRUCTION DATE
CONTACT PER **Les Benoy**
DESIGNER: Monica Anderson INSPECTOR:
MAINTENANCE: TRAFFIC:
CONTRACTOR:
DESCRIPTION: Provide services, per work order contract, to support Land Development Section review of PIPs and Land Use Applications.
STATUS:

TITLE: **Beltline Temporary Ramp Signal - ODOT**
PROJECT NO: **P50521** CONSTRUCTION DATE
CONTACT PER
DESIGNER: Karl Wieske INSPECTOR: Dean Bishop
MAINTENANCE: TRAFFIC: Brian Barnett
CONTRACTOR: ODOT
DESCRIPTION: Staff work to operate ODOT's Ramp Signal during I5/Beltline project. About 3 years. Dept to bill ODOT monthly or quarterly.
STATUS:

TITLE: **Construct Ware**
PROJECT NO: **P80046** CONSTRUCTION DATE
CONTACT PER **Al Peroutka**
DESIGNER: INSPECTOR:
MAINTENANCE: TRAFFIC:
CONTRACTOR:
DESCRIPTION: Construction Project Management Software
STATUS:

CONSTRUCTION PROJECTS UPDATE

City of Springfield Public Works Department/Engineering Division

05-Mar-07

TITLE: **MWMC CIP Planning**
PROJECT NO: **P80050** CONSTRUCTION DATE
CONTACT PER **Dawn Lesley**
DESIGNER: INSPECTOR:
MAINTENANCE: TRAFFIC:
CONTRACTOR:
DESCRIPTION: MWMC CIP Planning - Engineering Consultant Qualifications (issued 2006)

STATUS:

TITLE: **Faculative Sludge Lagoon & Dredge System Construction**
PROJECT NO: **P80052** CONSTRUCTION DATE
CONTACT PER **Barry Mays**
DESIGNER: INSPECTOR:
MAINTENANCE: TRAFFIC:
CONTRACTOR:
DESCRIPTION: Faculative Sludge Lagoon Relining & Dredge System Construction Phase 1 - FSL No 4

STATUS: